



CDBG-DR WORK ORDER



Project Information

Project Name	Eagle Dr.				
Work Order Number	I-19-W-URG	Project Address	Eagle Dr from SW 19th to SW 14th		
Estimated # of Beneficiaries	2,640	Census Tract	2016.04	Block Group	1
Date Authorized		Estimated Start Date	12/21/2015	Estimated Completion Date	5/21/2015

Project Eligibility


Circle Activity:	Housing	<u>Infrastructure</u>	Public Facilities	Planning	Resiliency
Code of Federal Regulation: Title 21 570-201 (c)					
National Objective: Urgent Need			Matrix Code: 03K		
Project Description	Roadwork along Eagle Dr from SW 19th and SW 14th St.				

Project Budgets

Budgets	Initial	Date	Contract	Date	Final	Date
Project Delivery Costs	\$ 5,000.00	11/1/2015	\$ 5,000.00	12/21/2015	\$ 8,980.58	6/23/2017
Architectural and/or Engineering						
Construction Hard Costs	\$ 5,000,000.00		\$ 678,944.96		\$ 678,944.96	
Construction Soft Costs	\$ -				\$ 3,800.00	
Change Orders					\$ 44,713.88	
TOTALS	\$ 5,005,000.00		\$ 683,944.96		\$ 736,439.42	

Staff Assignments

Grants Manager	Jared Jakubowski	Environmental Officer	Phrakhoun Saynyarack
Project Supervisor	Stan Drake	Compliance Officer	Phrakhoun Saynyarack
Project Manager	Tim Deal	Financial	Doris Levy
Project Engineer		Closeout	Kahley Gilbert


6/23/2017 Authorization Date
 Jared Jakubowski, Grants Manager

Time Entry Code:



Actual Expenditures



Form CDBG-DR 14
Revised 5/5/2015

Project Name	Eagle Dr.		
Work Order Number	I-19-W-URG	Date	Friday, June 23, 2017
		Amount	
Project Delivery Costs		\$	8,980.58
Architectural/Engineering		\$	-
Construction Hard Costs		\$	678,944.96
Construction Soft Costs		\$	3,800.00
Change Orders		\$	44,713.88
TOTAL FINAL COSTS		\$	736,439.42

6/23/2017

--

Authorization Date
Jared Jakubowski, Grants
Manager