



CDBG-DR WORK ORDER



Project Information					
Project Name	Telephone Road South				
Work Order Number	I-05-W-LMA	Project Address	Telephone Road from SW 4th to SW 19th		
Estimated # of Beneficiaries	1,213	Census Tract	2016.04	Block Group	2
Date Authorized	6/5/2017	Estimated Start Date	6/12/2017	Estimated Completion Date	11/1/2017

Project Eligibility					
Circle Activity:	Housing	Infrastructure	Public Facilities	Planning	Resiliency
Code of Federal Regulation:			570.208(a)(1)(i)		
National Objective: Low Moderate Area Benefit			Matrix Code: 03K		
Project Description	rehab/reconstruction of the asphalt/concrete road to provide improvements and safety enhancements. Roadway reconstruction will be a 12 foot easement on each side of the road.				

Project Budgets						
Budgets	Initial	Date	Contract	Date	Final	Date
Project Delivery Costs	\$ 5,000.00	6/23/2016	\$ 15,000.00	6/6/2017	\$ 14,439.20	5/22/2018
Architectural and/or Engineering	\$ 7,975.00		\$ 4,490.00			
Construction Hard Costs	\$ 1,005,000.00		\$ 1,150,263.54			
Construction Soft Costs	\$ -					
Change Orders			\$ 54,459.02			
TOTALS	\$ 1,017,975.00		\$ 1,169,753.54		\$ 1,223,651.76	

Staff Assignments

Grants Manager	Kahley Gilbert
Project Supervisor	Stan Drake
Project Manager	Cliff Miller
Project Engineer	Brett Moran

Environmental Officer	Phrakhoun Saynyarack
Compliance Officer	Phrakhoun Saynyarack
Financial	Doris Levy
Closeout	Kahley Gilbert

5/22/2018 Authorization Date
 Kahley Gilbert, Grants Manager



Actual Expenditures



Form CDBG-DR 14
Revised 5/5/2015

Project Name	Telephone Road South		
Work Order Number	I-05-W-LMA	Date	Tuesday, May 22, 2018
		Amount	
Project Delivery Costs		\$	14,439.20
Architectural/Engineering		\$	4,490.00
Construction Hard Costs		\$	1,150,263.54
Construction Soft Costs		\$	-
Change Orders		\$	54,459.02
TOTAL FINAL COSTS		\$	1,223,651.76

5/22/2018
<i>Kahley Gilbert</i>

Authorization Date
Kahley Gilbert, Grants
Manager