Grantee: Moore, OK

Grant: B-13-MS-40-0001

October 1, 2023 thru December 31, 2023

Grant Number: B-13-MS-40-0001	Obligation Date:	Award Date:
Grantee Name: Moore, OK	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount: \$52,200,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$52,200,000.00	Estimated PI/RL Funds: \$0.00	

Total Budget: \$52,200,000.00

Disasters:

Declaration Number

FEMA-4117-OK

Narratives

Disaster Damage:

On May 20, 2013, the City of Moore experienced an EF5 tornado that cleared a path of destruction 17.5 miles long and up to 1.3 miles wide through the City from west to east, destroying over 1,091 single family homes, 94 duplexes, 53 mobile homes and affecting 2 apartment complexes, over 2,400 homes were affected by this disaster. The aftermath of this disaster has caused great need in the community for housing, public infrastructure, public services, and business recovery, among others. Housing The 2013 tornado disaster significantly impacted the City's housing sector. The majority of the property in Moore that was affected by the May 20, 2013 tornado was residential property that contained a variety of single and multifamily as well as owner and renter-occupied dwellings. The tornado touched down on the west-side of the City, and indiscriminately tore through neighborhoods, residents of all demographic and income statuses were affected. The estimates of affected residential dwellings, which would include two apartment complexes, one mobile home complex, and single family residences, showed that a total of 2,491 units received some level of damage from this disaster. Approximately 1,091 dwellings were destroyed with an additional 1,400 damaged. Using the methodology outlined by FEMA, over 2,400 owners primary residences and renter-occupied homes were affected by this disaster experiencing minor, major or destroyed homes. A rapid response team of structural engineers surveyed the tornado area beginning on May 21, 2013. Their findings confirmed that of the 814 homes that were affected or received minor damage from the tornado, much of the damage was caused by blowing debris. Pieces of buildings, outbuildings, and trees became projectiles as the high wind speed blew them into homes. Often times, something as small as a 2X4 structural timber from a residential structure would pierce a brick home through the exterior wall. Many windows were blown out by flying debris. In more serious instances, commercial shipping containers, vehicles of all weight and sizes, and even large gas and oil tank batteries were carried by the tornado's winds for over a quarter mile, contributing to the major damage or destruction of 1,276 homes. Economic Development The 2013 tornado devastated many businesses within the City, causing substantial commercial property damage and short-term and long-term business operations losses. Over 200 businesses in the City were affected by the tornado, either through direct damage or indirect damage caused by power outages and wind damage. Ninety (90) businesses received direct damages. Separately, damages to public infrastructure such as roads, bridges as well as compromised water and electrical utility systems have caused significant interruption on the City's economy and have had a corresponding negative impact on businesses trying to recover after the storm. Gas unavailability also created issues for businesses trying to return to routine operations. In the months following the tornado, many businesses grappled with the cost of repairing damaged buildings that resulted from temporary closures and unavailability of their respective customer bases. The tornado also impacted business related revenues for the City. Per the December 31, 2013 financial statement (exactly half of the fiscal year), revenues are at 42% of the budgeted amount with 50% of the fiscal year expired. When compared to year-to-date expenses the City faces a \$1.1 million shortfall that has reduced fund reserves. Public Facilities The tornado's impact on public facilities included damages to the publically owned utility, damages to parks and recreational areas, and damages to public buildings, including schools. The schools were fully insured and are currently being rebuilt. Plaza Towers Elementary is under construction with the 400 students relocated to the Central Junior High School, known locally as Plaza 800. Th

Recovery Needs:

In response to the devastating tornado and flooding events, the City coordinated disaster response with city, state, and federal agencies. The U. S. Department of Housing and Urban Development directed TDA, Inc., a technical assistance provider, to provide a two-phase delivery of technical assistance designed to assist the city first, to determine interim assistance that can respond to the events and second to plan for disaster recovery within our city. (The technical assistance was authorized under a HUD OneCPD Work Plan: Oklahoma CDBG TA-#TDA-O-11-008-04.) As demonstrated earlier by this Action Plan, the total amount of unmet needs far exceeds the current \$26,300,000 allocated CDBG-DR funding as identified in the Federal Register Notice. It is hoped that this demonstration of unmet need may inspire an additional round of CDBG-DR funding. Clearly, given these figures, there is still a sufficient amount of unmet disaster need to be addressed within the state. Should a second funding round of funding result, the State will consider these





additional unmet needs that couldn't be funded under the first funding allocation.

The funding allocation as evidenced below was created as a result of several limiting factors and considerations. Some of these factors included Federal Register Notice CDBG-DR guidelines, damage analysis, surveys, US Census data, and of course the Action Plan submission to HUD. Considerations involving public input and especially the amount of available funding also restricted the overall scope of the program at this time. A summary of the unmet needs and proposed allocations by activity category is set forth below. These needs are representative of the information provided via real-time feedback from surveys and direct public inquiry (email, telephone, public hearing) to ODOC at the time of CDBG-DR Action Plan submission to HUD.

Consistent with the Federal Register Notice, the primary purpose of the Funding is to address the immediate unmet housing and economic revitalization needs of our City. The City's allocation of the funding by activity is guided by several critical federal requirements set forth in the Federal Register Notice. All of the activities to be administered in the project categories identified above, with the exception of Administration and Planning, will achieve one or more of the National Objectives. INITIAL ALLOCATION: SUMMARY OF UNMET NEEDS & PROPOSED ALLOCATIONS Housing (Owner-Occupied and Multi-Family Housing) \$16,000,000 Infrastructure \$3,000,000 **Public Facilities** Economic Revitalization Mitigation & Resiliency \$2,040,000 Administration \$1,315,000 Planning \$3,945,000 TOTAL \$26,300,000 SECOND ALLOCATION: SUMMARY OF UNMET NEEDS ALLOCATIONS Housing (Owner-Occupied and Multi-Family Housing) \$0 Infrastructure \$15,000,000 Public Facilities \$2,000,000 Economic Revitalization \$0 Mitigation & Resiliency \$3,720,000 Administration \$1,295,000 Planning \$3,885,000 TOTAL \$25,900,000 TOTAL ALLOCATION SUMMARY OF UNMET NEEDS ALLOCATIONS Activity Allocation Housing (Owner-Occupied and Multi-Family Housing) \$16,000,000 Infrastructure \$18,000,000 Public Facilities \$2,000,000 Economic Revitalization \$0 Mitigation & Resiliency \$5,760,000 Administration \$2,610,000 Planning \$7,830,000 TOTAL \$52,200,000 The City of Moore contracts with Metropolitan Fair Housing Council (MFH) for fair housing administration. All citizen complaints relative to fair housing/equal opportunity violations will be directed to this office. MFH also provides educational materials targeted to Moore's low income neighborhoods. Marketing for housing it targeted to American Indian/Alaskan

Materials targeted to Moore's low income heighborhoods. Marketing for housing it targeted to American Indian/Alaskan Native, Asian, Black or African American, Hispanic or Latino, persons with disabilities, and families with children. Fair Housing posters will be posted in the rental office. Project site signs will display the HUD approved Equal Housing Opportunity logo. The management company will provide Fair Housing Act training at a minimum of three times a year. Advertisements will be made in Dan Quyen Newspaper, Black Chronicle Newspaper, Cherokee Phoenix, and El Latino American Newspaper to reach targeted populations.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$52,636,489.14
Total Budget	\$0.00	\$52,200,000.00
Total Obligated	\$0.00	\$52,200,000.00
Total Funds Drawdown	\$386,395.53	\$51,043,343.00
Program Funds Drawdown	\$386,395.53	\$51,043,343.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$386,395.53	\$51,043,343.00
HUD Identified Most Impacted and Distressed	\$386,395.53	\$51,043,343.00
Other Funds	\$ 0.00	\$ 436,489.14
Match Funds	\$ 0.00	\$ 436,489.14
Non-Match Funds	\$ 0.00	\$ 0.00
Funds Expended		
Overall	This Period	To Date
City of Moore	\$ 386,395.53	\$ 51,043,343.00
Community Development Services	\$ 0.00	\$ 0.00

\$ 0.00

\$ 0.00

\$ 0.00

\$ 0.00





Deloitte

Horne

Neighborhood Housing Services	\$ 0.00	\$ 0.00
Silver Star Construction	\$ 0.00	\$ 0.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	42.00%	42.19%	39.99%
Minimum Non Federal Match	\$.00	\$.00	\$436,489.14
Overall Benefit Amount	\$20,259,304.65	\$20,352,326.85	\$19,292,016.21
Limit on Public Services	\$7,830,000.00	\$.00	\$.00
Limit on Admin/Planning	\$10,440,000.00	\$3,963,560.35	\$3,895,231.07
Limit on Admin	\$2,610,000.00	\$2,610,000.00	\$2,541,670.72
Most Impacted and Distressed	\$52,200,000.00	\$52,200,000.00	\$51,043,343.00

Overall Progress Narrative:

A-02 General Administration Underway: payroll for four employees overseeing grant management A-03 Internal Auditor Underway: overall 3 internal audit companies and 22 audits

H-01-W-LMI, Royal Rock Redevelopment Underway: overall purchase land, cleared land, added utilities, procured, developer, 1 master plan, several public meetings and 1 PUD. Property has been closed with the Developer. Construction began in January 2019 and completed in March of 2023 construction completion in July 2022. Have had a some delay with deliveries due to COVID-19. 87% of the funds for this project has been expended. 244 units out of 244 are completed and all are occupied. Waiting for developer to submit final reporting requirements outlined in its agreement with the City. City anticipates completing final draw by the Summer of 2024.

anticipates completing final draw by the Summer of 2024. I-15-W-URG, Little River Park and Channel Underway: 1 set of blueprints for construction of trails and channel work completed. Currently in contract negotiations with the utility company for trail lights.

Project Summary

Project #, Project Title	This Report	To Da	te
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
R1 - Administration, R1 - Administration	\$0.00	\$460,743.49	\$460,743.49
R1 - Housing, R1 - Housing	\$0.00	\$39,838.45	\$39,838.45
R1 - Infrastructure, R1 - Infrastructure	\$0.00	\$116,475.48	\$116,475.48
R1 - Planning, R1 - Planning	\$0.00	\$582,942.58	\$582,942.58
R1 - Resiliency, R1 - Resiliency	\$0.00	\$0.00	\$0.00
R2 - Administration, R2 - Administration	(\$29,556.00)	\$788,469.77	\$758,913.77
R2 - Housing, R2 - Housing	\$0.00	\$3,275,162.03	\$3,275,162.03
R2 - Infrastructure, R2 - Infrastructure	\$0.00	\$8,326,305.05	\$8,326,305.05
R2 - Planning, R2 - Planning	\$0.00	\$610,063.15	\$610,063.15
R3 - Administration, R3- Administration	\$0.00	\$63,653.20	\$63,653.20
R3 - Housing, R3 - Housing	\$0.00	\$541,447.62	\$541,447.62
R3 - Infrastructure, R3 - Infrastructure	\$0.00	\$6,768,887.37	\$6,768,887.37
R3 - Planning, R3 - Planning	\$0.00	\$97,910.22	\$97,910.22
R3 - Public Facilities, R3 - Public Facilities	\$0.00	\$1,353,376.56	\$1,353,376.56
R4 - Administration, R4 - Administration	\$0.00	\$288,576.14	\$288,576.14
R4 - Housing, R4 - Housing	\$0.00	\$115,291.01	\$115,291.01
R4 - Infrastructure, R4 - Infrastructure	\$79,076.93	\$1,533,488.45	\$1,533,488.45
R4 - Planning, R4 - Planning	\$0.00	\$62,644.40	\$62,644.40
R5 - Administration, R5 - Administration	\$0.00	\$357,433.09	\$357,433.09
R5 - Administration - EXT, R5 - Administration - EXT	\$0.00	\$651,124.31	\$612,351.03
R5 - Housing, R5 - Housing	\$0.00	\$1,525,643.94	\$1,525,643.94
R5 - Housing - EXT, R5 - Housing - EXT	\$0.00	\$10,603,106.40	\$9,542,795.76



R5 - Infrastructure, R5 - Infrastructure	\$55,201.60	\$9,671,269.63	\$9,671,269.63
R5 - Infrastructure - EXT, R5 - Infrastructure - EXT	\$281,673.00	\$4,264,244.14	\$4,236,227.06
R5 - Planning, R5 - Planning	\$0.00	\$0.00	\$0.00
R5 - Public Facilities, R5 - Public Facilities	\$0.00	\$101,903.52	\$101,903.52

Activities

Project # / R2 - Administration / R2 - Administration



Grantee Activity Number: R2 - A-02 Activity Title: General Administration - (GA2)

Activity Type:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
R2 - Administration	R2 - Administration
Projected Start Date:	Projected End Date:
05/18/2013	09/30/2019
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
N/A	City of Moore

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$191,929.69
Total Budget	\$0.00	\$191,929.69
Total Obligated	\$0.00	\$191,929.69
Total Funds Drawdown	(\$29,556.00)	\$162,373.69
Program Funds Drawdown	(\$29,556.00)	\$162,373.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$29,556.00)	\$162,373.69
City of Moore	(\$29,556.00)	\$162,373.69
Most Impacted and Distressed Expended	(\$29,556.00)	\$162,373.69

Activity Description:

payroll expenses for staff working directly with the grant. This activity was completed with the completion of the grant agreement. Payroll is drawn in future rounds and associated activities.

Location Description:

City Disaster Wide

Activity Progress Narrative:

In October of 2015, the City of Moore received approval from HUD to purchase two 2016 Ford Escape, 4 door SUVs using administrative funds. These vehicles were used to inspect and monitor various CDBG-DR activities throughout the performance of the grant. As the City prepares for grant closeout, the city evaluated how to dispose of the vehicles. Because Moore's Entitlement program is small, the City has decided the best use of the vehicles would be to purchase the vehicles from the CDBG-DR grant to add to the City's fleet. The City repaid the grant a total of \$29,556 for both vehicles. The city will use the repaid funds for payroll expenses.





Accomplishments Performance Measures No Accomplishments Performance Measures

Beneficiaries Performance Measures No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Project # / R4 - Infrastructure / R4 - Infrastructure





Grantee Activity Number: R4 - I-25-E-URG-RTRN Activity Title: Eastmoor Sewer Line Replacement

Activity Type:	Activity Status:
Construction/reconstruction of water/sewer lines or systems	Completed
Project Number:	Project Title:
R4 - Infrastructure	R4 - Infrastructure
Projected Start Date:	Projected End Date:
01/16/2023	08/31/2023
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
Urgent Need	City of Moore

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$79,076.93
Total Budget	\$0.00	\$79,076.93
Total Obligated	\$0.00	\$79,076.93
Total Funds Drawdown	\$79,076.93	\$79,076.93
Program Funds Drawdown	\$79,076.93	\$79,076.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$79,076.93	\$79,076.93
City of Moore	\$79,076.93	\$79,076.93
Most Impacted and Distressed Expended	\$79,076.93	\$79,076.93

Activity Description:

3,000 LF of sanitary sewer pipe bursting, installation o 108 fusible saddles, 1,080 LF of 4" PVC santitary sewer service pipe, 250 LF of temporary silt fencing, rehabilitation of 14 manholes with strong seal and 50 VF of additional vertical footage, and 2,900 SY of sodding.

Location Description:

Activity Progress Narrative:

3,000 linear of sanitary sewer was replaced. Construction and final draw is completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	3000	3000/3000





No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Project # / R5 - Administration - EXT / R5 - Administration - EXT





Grantee Activity Number: R5 - A-02 - EXT Activity Title: General Administration - EXT

Activity Type:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
R5 - Administration - EXT	R5 - Administration - EXT
Projected Start Date:	Projected End Date:
06/14/2019	12/31/2023
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
N/A	City of Moore

Overall Total Projected Budget from All Sources	Oct 1 thru Dec 31, 2023 \$0.00	To Date \$357,570.33
Total Budget	\$0.00	\$357,570.33
Total Obligated	\$0.00	\$357,570.33
Total Funds Drawdown	\$0.00	\$357,570.33
Program Funds Drawdown	\$0.00	\$357,570.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$357,570.33
City of Moore	\$0.00	\$357,570.33
Most Impacted and Distressed Expended	\$0.00	\$357,570.33

Activity Description:

General CDBG-DR Administrative Activities

Location Description:

Citywide

Activity Progress Narrative:

The City leveraged \$19,177.82 in payroll expenses and \$39.98 for file share services.

Accomplishments Performance Measures

No Accomplishments Performance Measures





No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources No Other Funding Sources Found


Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Project # / R5 - Infrastructure / R5 - Infrastructure





Grantee Activity Number: R5 - I-25-E-URG-RTRN Activity Title: Eastmoor Sewer Line Replacement

Activity Type:	Activity Status:
Construction/reconstruction of water/sewer lines or systems	Completed
Project Number:	Project Title:
R5 - Infrastructure	R5 - Infrastructure
Projected Start Date:	Projected End Date:
01/16/2023	08/31/2023
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective: Responsible Organization:	
Urgent Need	City of Moore

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$55,201.60
Total Budget	\$0.00	\$55,201.60
Total Obligated	\$0.00	\$55,201.60
Total Funds Drawdown	\$55,201.60	\$55,201.60
Program Funds Drawdown	\$55,201.60	\$55,201.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$55,201.60	\$55,201.60
City of Moore	\$55,201.60	\$55,201.60
Most Impacted and Distressed Expended	\$55,201.60	\$55,201.60

Activity Description:

3,000 LF of sanitary sewer pipe bursting, installation of 108 fusible saddles, 1,080LF of 4" PVC sanitary sewer service pipe, 250 LF of temporary silt fencing, rehabilitation of 14 manholes with strong seal, 50 VF of additional vertical footage, 2,900 SY of sodding.

Location Description:

Activity Progress Narrative:

Construction completed. Performance Measures are reported on R4 - I-25-E-URG-RTRN.

Accomplishments Performance Measures

No Accomplishments Performance Measures





No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supportin	g Documents:	None	
Project # /	R5 - Infrastru	cture - EXT / R5 - Infrastructure - EXT	



Grantee Activity Number: R5 - I-25-E-URG-EXT Activity Title: Eastmoor Sewer Line Replacement

Activity Type:	Activity Status:
Construction/reconstruction of water/sewer lines or systems	Completed
Project Number:	Project Title:
R5 - Infrastructure - EXT	R5 - Infrastructure - EXT
Projected Start Date:	Projected End Date:
01/16/2023	08/31/2023
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
Urgent Need	City of Moore

Overall Total Projected Budget from All Sources	Oct 1 thru Dec 31, 2023 \$0.00	To Date \$281,673.00
Total Budget	\$0.00	\$281,673.00
Total Obligated	\$0.00	\$281,673.00
Total Funds Drawdown	\$281,673.00	\$281,673.00
Program Funds Drawdown	\$281,673.00	\$281,673.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$281,673.00	\$281,673.00
City of Moore	\$281,673.00	\$281,673.00
Most Impacted and Distressed Expended	\$281,673.00	\$281,673.00

Activity Description:

300 LF of sanitary sewer pipe bursting, installation of 108 fusible saddles, 1,080 LF of 4" PVC sanitary sewer service pipe, and 250 LF of temporary silt fencing, rehabilitation of 14 manholes. **Location Description:**

Activity Progress Narrative:

Construction completed. Performance Measures are reported on R4 - I-25-E-URG-RTRN.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected	
	Total	Total	
# of Linear feet of Public	0	0/0	



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	64
Monitoring Visits	0	34
Audit Visits	0	19
Technical Assistance Visits	0	10
Monitoring/Technical Assistance Visits	0	1
Report/Letter Issued	0	41

